

Exhibit F – Pre Bid Notes

Meacham Flats Construction Walk Through

4/11/2016

Questions and Points to Note

- Please address any future questions, prior to deadline of bid, to YN Biologist/PM Matt Wilberding.
- Wood for the project is located at the YN log yard off of Hwy 207 near Coles Corner, WA.
- Contractor will provide and apply approved upland/riparian mix grass seed to soil lifts (please see table below). Contractor is also responsible for cleaning access/staging area(s) and proving/applying straw mulch on their way out.

Seeding Rate: ~21 PLS lbs/acre		
Common Name	Scientific Name	Quantity (PLS lbs/ac)
Basin wildrye	<i>Leymus cinereus</i>	1.5
Sandberg's bluegrass	<i>Poa secunda</i>	4.45
Prairie junegrass	<i>Koeleria macrantha</i>	0.14
Mountain brome	<i>Bromus carinatus</i>	3.0
Blue wildrye	<i>Elymus glaucus</i>	4.0
Bluebunch wheatgrass	<i>Pseudoroegneria spicata</i>	5.09
Big Squirreltail	<i>Elymus multisetus</i>	2.01
	Total	20.19

- Any logs used at the side-channel crossing will be hauled off site by the contractor after the crossing has been removed. These logs can be taken back to the YN log yard and set neatly in a pile off to the side, as directed by the Owner.
- A question was asked to how the fabric for the soil lifts were to be rolled out. Fabric will be rolled out parallel to the stream.
- Most likely will have to park equipment at end of the day by the boulders on Meacham Rd.

- Wildlands (vegetation contractor) will bring hog fuel/mulch for planting area during early parts of construction. They will set hog fuel out of the way of contractors for use later during revegetation efforts.
- Contractor must plan for least possible disturbance.