

## Horseshoe Floodplain Restoration Pre-Bid Meeting Notes and Clarifications

- 1) **Requirement:** *20 CY of top course gravel will be delivered and spread onto the private landowner driveway - log structure 12 access point (see spec item 001.6).*
- 2) **Requirement:** *Obtain and deliver 24,000 lbs of certified weed-free straw, that must also be a species native to Washington. The owner must be notified of the source, prior to purchase. The contractor will distribute the straw at up to seven different locations along the left bank of the river (see spec item 002.3).*
  - a. Potential sources: L&H Seeds, Western Reclamation, Inc.
- 3) **Requirement:** *Deliver 200 CY of owner supplied hog fuel from the Twisp log yard to the project site. The contractor will distribute the hog fuel in up to seven different locations along the left bank of the river (see spec item 002.7).*
- 4) **Requirement:** *Any river crossings made after July 31 will require a WDFW spring Chinook redd survey prior to crossing.*
- 5) **Requirement:** *Any garbage or waste, including the illegal outhouse on FS property, will be removed and disposed of by the contractor.*
- 6) **Requirement:** *River crossing locations may be subject to change, based on the location of spring Chinook redds and final landowner willingness.*
- 7) **Question: Where will the rootwads and pilings be staged?** *The helicopter will deliver all of the wood to the bank of the river immediately adjacent to the proposed log structures. This will likely occur during the last week of June. The contractor will be welcome to join the owner to help identify the exact log delivery locations in advance.*